



1064 N. Warren
Helena, Montana 59601
Telephone: (406) 449-3303
FAX: (406) 449-3304

Infrastructure Specialists

Date: 1/19/18 10:36 AM

Memorandum

To: FLBS South Sewer Lift Station Bidders

From: Scott Anderson, P.E.
Anderson-Montgomery Consulting Engineers
1064 N. Warren St., Helena, MT 59601

Re: Request for Information Regarding the Electrical Conduit

Sheet 7 of the Contract Drawings states that the power cable for the Pump Station must be installed in 3" PVC Conduit. That is one of our standard drawing details, however for this Project the power cable is a direct bury wire that **does not** need to be installed inside of PVC Conduit. The Contractor will **not** be required to use PVC Conduit to install the Power Cable for the Pump Station.

Hope this helped provide some clarification. Please contact me at 449-3303 if there are any questions. Thank you.